

# **Proposed Winter Works List 2007-2008**

The winter works list has been prioritised in these categories and is subject to change depending on weather conditions.

## **Category 1 Paths.**

1. 1<sup>st</sup> tee path-remove astro-turf and extend by five yards.
2. 13<sup>th</sup> tee side path renew existing path and extend by four yards.
3. 17<sup>th</sup> path, make the paths permanent where they are situated in the winter.

## **Category 2 Bunkers.**

1. 1<sup>st</sup> hole-two new fairway bunkers approximately 280yds off the tee one left and right. Fill front left fairway bunker on the 4<sup>th</sup> with earth from the two fairway bunkers.
2. Various other bunker margins on the course such as- 4<sup>th</sup>, 6<sup>th</sup>, 7<sup>th</sup>, 10<sup>th</sup>, 12<sup>th</sup> and 17<sup>th</sup>.
3. 4<sup>th</sup> short right of the green drop bunker edge re-level and turf
4. 8<sup>th</sup> green side bunkers on the right hand side-so that the green slopes into the bunkers.
5. 13<sup>th</sup> green side bunkers-soil exchange, re-shaping and re-turfing of surrounds to the lower portion of the bunker margins.

## **Category 3 Trees.**

1. Tree work carried over from last year-back right of the 13<sup>th</sup> green in the woods and left hand side exposing old teeing ground.
2. Self seeded sapling areas to the 7<sup>th</sup>, 6<sup>th</sup>, and 9<sup>th</sup>.(burning of an area and physical removal)
3. Top of 7<sup>th</sup> fairway exposing a line of sight to the green.]
4. Right hand side of 8<sup>th</sup> tee exposing the viaduct.

## **Category 4 Drainage.**

1. 2<sup>nd</sup> drainage running up the right side of the green and across the front.
2. 16<sup>th</sup> one or two drains running across from back right to back left. Although the surrounding drains will have to be made good first.
3. Drainage works to the right hand side of the 18<sup>th</sup>, Price to be obtained.

**Category 5 Other Points of Interest:**

1. Tee mat to be placed at 14<sup>th</sup> winter tee.
2. 1<sup>st</sup> hole sunken drain 30 yds short of green, lift turf then level and re-instate area
3. Various sleeper steps in needed of replacement.

**Category 6 Tees:**

1. 5<sup>th</sup> tee re-level the left hand side of the tee
2. 13<sup>th</sup> re-level the back 4 yds
3. 15<sup>th</sup> re-level the back 3 yds

COURSE MANAGER

DARRON MATHER